

KSEB

കേരളത്തിന്റെ ഊർജ്ജം

**KERALA STATE ELECTRICITY BOARD LIMITED**

(Incorporated under the Companies Act, 1956) CIN :U40100KL2011SGC027424

Office of the Chief Safety Commissioner

Reg. Office: Vydyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004, Keralam.

Phone: (O) +91 471 2514554 (CUG) +91 944 600 8137 Fax: +91 471 2440455

E-mail: safety@kseb.in; website: www.kseb.in.

No: CSC/Meeting/2019-20/ 290

26.07.2019

Minutes of meeting held on 10.7.2019 at 11 AM for discussing about the Complaint under ES Valayalanchirangara, received from the Secretary Kerala State Electricity Regulatory Commission at the Chamber of the Chief Safety Commissioner , Vydyuthi Bhavanam, Pattom, Thiruvananthapuram

Officers present

1. Sri. R. Suku, the Chief Safety Commissioner
2. Sri. Boban. C.P, Executive Engineer, Chief Safety Officer, Electrical Circle, Perumbavoor
3. Smt. Prabha. P.A, Executive Engineer, Electrical Division Moovattupuzha
4. Sri. Harikrishna. A, Executive Engineer, O/o the Chief Safety Commissioner
5. Sri. Jayasankar.D, Assistant Executive Engineer, O/o the Chief Safety Commissioner
6. Sri. Mohammad Sham.B, Assistant Executive Engineer, O/o the Chief Safety Commissioner
- 7.Smt. Darsana.N, Assistant Engineer, O/o the Chief Safety Commissioner.

The meeting commenced at 10.30 AM. The Chief Safety Commissioner chaired the meeting. He described the situation which led to convene this meeting based on the letter received from the Secretary, Kerala State Electricity Regulatory Commission (KSERC). KSERC has directed KSEBL to initiate steps for maintaining statutory clearances of OH line drawn along Valayanchirangara-Valamboor road based on the complaint received from the Secretary, Rubber Park Rubber Products Manufactures Association, Perumbavoor.

The meeting was convened for discussing this issue and remedial action to be taken for maintaining statutory ground clearance for Over Head Electric lines as per CEA regulation in Valayanchirangara-Valamboor PWD Road causing obstruction for the passage of container trucks to industrial estate.

The Executive Engineer, Electrical Division Moovattupuzha remarked that,

- i) The ground clearance is reduced in some locations because of the increase in the height of the road due to re-tarring of road by PWD in previous years and the last re-tarring was carried out nearly 8 months back
- ii) For maintaining required ground clearance, existing poles has to be replaced with 11mtr and 12 mtr A poles. Also, 7mtr PSC/RCC poles are to be replaced with new 8mtr PSC poles for avoiding sag of LT OH lines and WP service wires across the road.
- iii) An estimate has been prepared and submitted for sanction for renewing the existing poles
- iv) The Executive Engineer, Electrical Division Moovattupuzha informed that the total number of A poles required is 27 for replacing the existing poles for maintaining the height of the LT OH lines in Valayanchirangara-Valamboor PWD Road, as per CEA regulation.

- Chief Safety Commissioner suggested to check the possibility to increase the length of the existing poles by installing GI extension piece at the top in safe manner so that the total number of A poles required for this work can be reduced to a minimum.
- The undersigned also suggested to start the work immediately in view of the letter received from the Secretary, Kerala State Electricity Regulatory Commission for maintaining required statutory ground clearance as per CEA regulation and the matter may be intimated to Kerala State Regulatory Commission on or before 17th of this month.
- The Executive Engineer, Electrical Division Moovattupuzha shall take necessary action for initiating the work. Chief Safety Commissioner suggested to request for 3 week time extension to Kerala State Electricity Regulatory Commission for completing the said work, as the work cannot be completed within the stipulated time.

The meeting came to an end at 1.30 PM.



CHIEF SAFETY COMMISSIONER

Chief Safety Commissioner